

Street committee meeting minutes from 5/25/16

Meeting called to order at 8:30 am by chairman Decker , present were committee members Dwight and Steve along with Al Belter and Frank Redmann.

1. Dust control was discussed on village portion of Mount View Lane of 1300 lin ft . 24' wide . Motion by Dwight , second by Steve to approve cost of \$1000.00 to do dust control thru Switlick and Sons , they will order product and bill village for our portion. Motion passed 3 – 0
2. Discussion on West Limits road from Highway M to Plisch Street to pulverize and pave. It was the consensus of the committee and Village employees to do project in 2018 with water line replaced in early 2018 in a separate bid from street paving done in fall of 2018 to avoid a large blacktop repair from water line being replaced. Also discussed was Plisch street service laterals to housing lots that are not installed , to require them installed before this street would be paved. West Limits Service laterals to homes from new water line could be reused to save cost .
3. Crack sealing
Chairman called the 2 bidders that bid completely on our form and asked them to submit a new Quote without crack sealing by curb which was in our spec sheet. After reviewing both proposals motion by Dwight , second by Steve to accept bid from Farner Asphalt for \$ 7190.32 With the addition of Kreutzer street from Hwy 97 to Wells street . This is a new pavement which Has several cracks that need to be filled. Motion passed 3- 0 . Committee also noted that our Street maintenance budget should be increased to keep up with needs.
4. Discussed Love Lane street extension , nothing planned for this in our 5 year plans.
5. Elementary school sidewalk north side . met with Todd Barkow , school would like to replace Sidewalk that is bad , told him the village would cost share this work for next year . He has estimate for \$ 1800.00 from Switlick to do this work , he is also getting other quotes. Curb and Gutter on this street is not in good shape , this street is not in our 5 year plan .
6. Committee went to Farmers Mill property to review fill to be installed from Duenow and Schlegel street project this year. Dwight was going to contact Todd Frahm about fill to be Installed next to his land.
7. Motion by Steve , second by Dwight to adjourn at 9:50 am.

Randy Decker Street Chairman